

Genesee County Jail Project Timeline

As of 5/7/2019

Date(s)	Event/Milestone Description
2017	RFP 2017-109 was released for a Criminal Justice/Population Trend and Jail Needs Assessment
April, 2018	RFP 2017-109 awarded to SMRT
August 9, 2018	Jail Committee Kickoff Meeting - Sheriff Sheron and Matt Landers appointed as Chairpersons Steering Committee created. Started developing RFP for Architectural and Engineering Planning, Design and Construction Administration Services
September 1, 2018	RFP 2018-106 was released for Architectural and Engineering Planning, Design and Construction Administration Services for GC Jail Project
October 24, 2018	Meeting to discuss the 4 proposals and review score sheets of Committee Members. Finalists were chosen for interviews with Jail Committee
November 14, 2018	Jail Committee met with first finalist at the Sheriff's Admin Bldg. to review the RFP submission and ask additional questions. Follow up information was asked from the vendor.
November 15, 2018	Jail Committee met with second finalist at County Building II to review the RFP submission and ask additional questions. Follow up information was asked from the vendor.
November 29, 2018	Jail Committee met to discuss the finalists interviews and answers to follow up questions. It was determined that more information is needed from the finalists
January 7, 2019	Committee met to discuss the additional information that was submitted by finalists. Laura Wadhams and Matt Landers to develop a standard pricing structure for finalists to complete for the committee to do an "apples to apples" comparison
January 17, 2019	Committee deliberated between two finalists and voted on a vendor to recommend to the Legislature
February 19, 2019	Committee makes recommendation to the Public Service Committee for Architectural and Engineering Planning, Design and Construction Administration Services
February 20, 2019	Public Service Committee sends recommendation for Architectural and Engineering Planning, Design and Construction Administration Services to Ways and Means Committee for review
February 27, 2019	Recommendation sent to full Legislature for approval
March 18,2019	Update on Jail Project given at Public Service Committee Meeting
March 26 & 27, 2019	Kickoff meeting and all day workshop sessions with SMRT
April 3, 2019	RFP Issued for Construction Management Services for the new jail
April 16, 2019	Submission Deadline for Construction Management Services RFP

Genesee County Jail Project Timeline

As of 5/7/2019

Date(s)	Event/Milestone Description
April 22, 2019	Construction Manager Interviews - 3 vendors that submitted proposals were interviewed. Committee Members to complete evaluations by 4/23. Committee Recommendation expected to be made to the Public Service Committee on 5/13, Ways and Means Committee 5/15 and full Legislature on 5/22
April 23, 2019	All day programming workshop session with SMRT
May 14, 2019	Members of the local criminal justice community will discuss how the recently passed bail reforms will impact the jail population now and into the future. Representatives from the DA's Office, Public Defender's Office, Sheriff's Office, Probation, Genesee Justice, the Jail, and Magistrates will be present, along with the County's Jail architect and consultant, SMRT.
May 15, 2019	All day programming workshop session with SMRT
May 16, 2019	Public Information Session to be held at Old Courthouse to review project and receive public input
May '19 - June '19 - <i>projected</i>	Project Visits & Site Analysis
June '19 - <i>projected</i>	Legislature Update
June '19 - August '19 - <i>projected</i> (approx. 10 weeks)	Schematic Design
August '19 - <i>projected</i>	Legislature Update
August '19 - <i>projected</i>	Public Information Session held to review project and receive public input
September '19- November '19 - <i>projected</i> (approx. 12 weeks)	Design Development
November '19 - <i>projected</i>	Legislature Update
November '19 - <i>projected</i>	Public Information Session held to review project and receive public input
December '19 - February '20 - <i>projected</i> (approx. 12 weeks)	Construction Documents
February '20 - <i>projected</i>	Legislature Update
February '20 - <i>projected</i>	Public Information Session held to review project and receive public input
Goal	Spring/Summer 2020 construction season