

# Genesee County Jail Project Timeline

As of 2/8/2019

Date(s)	Event/Milestone Description
2017	RFP 2017-109 was released for a Criminal Justice/Population Trend and Jail Needs Assessment
April, 2018	RFP 2017-109 awarded to SMRT
August 9, 2018	Jail Committee Kickoff Meeting - Sheriff Sheron and Matt Landers appointed as Chairpersons. Committee members decided on. Started developing RFP for Architectural and Engineering Planning, Design and Construction Administration Services
September 1, 2018	RFP 2018-106 was released for Architectural and Engineering Planning, Design and Construction Administration Services for GC Jail Project
September 18, 2018	Jail Committee update provided to Public Service Committee
October 15, 2018	Jail Committee update provided to Public Service Committee
October 24, 2018	Meeting to discuss the 4 proposals and review score sheets of Committee Members. Finalists were chosen for interviews with Jail Committee
November 14, 2018	Jail Committee met with first finalist at the Sheriff's Admin Bldg. to review the RFP submission and ask additional questions. Follow up information was asked from the vendor.
November 15, 2018	Jail Committee met with second finalist at County Building II to review the RFP submission and ask additional questions. Follow up information was asked from the vendor.
November 19, 2018	Jail Committee update provided to Public Service Committee
November 29, 2018	Jail Committee met to discuss the finalists interviews and answers to follow up questions. It was determined that more information is needed from the finalists
December 4, 2018	Jail Committee update provided to Public Service Committee
January 7, 2019	Committee met to discuss the additional information that was submitted by finalists. Committee to develop a standard pricing structure for finalists to complete for the committee to do an "apples to apples" comparison
January 14, 2019	Jail Committee update provided to Public Service Committee
January 17, 2019	Committee deliberated between two finalists and voted on a vendor to recommend to the Legislature
<i>2/19/2019 - projected</i>	Committee makes recommendation to the Public Service Committee for Architectural and Engineering Planning, Design and Construction Administration Services

# Genesee County Jail Project Timeline

As of 2/8/2019

Date(s)	Event/Milestone Description
<i>2/20/2019 - projected</i>	Public Service Committee sends recommendation for Architectural and Engineering Planning, Design and Construction Administration Services to Ways and Means Committee for review
<i>2/27/2019 - projected</i>	Recommendation sent to full Legislature for approval
<i>March '19 - projected</i>	Public Information Session held to review Project Definition and receive public input
<i>Mar '19 - May '19 - projected</i> (approx. 6-10 weeks)	Programming, Project Visits, Site Analysis, CM selection
<i>May '19 - projected</i>	Legislature Update
<i>May/June '19 - projected</i>	Public Information Session held to review project and receive public input
<i>June '19 - August '19 - projected</i> (approx. 10 weeks)	Schematic Design
<i>August '19 - projected</i>	Legislature Update
<i>August/September '19 - projected</i>	Public Information Session held to review project and receive public input
<i>September '19- November '19 - projected</i> (approx. 12 weeks)	Design Development
<i>November '19 -projected</i>	Legislature Update
<i>November/December '19 -projected</i>	Public Information Session held to review project and receive public input
<i>December '19 - February '20 - projected</i> (approx. 12 weeks)	Construction Documents
<i>February '20 - projected</i>	Legislature Update
<i>February '20 - projected</i>	Public Information Session held to review project and receive public input
<i>Spring/Summer '20 Construction Season - projected</i>	Start of Construction